

Otaki FMP summary progress table

Work Area	Plan Achievements		Programme	
Structural	Completed to June 2005	Completed 2005/6	Proposed for 2006/07	Proposed in LTFS
Chrystalls				
Stopbank	Completed 2000			
Extended Stopbank		Design Commenced	Complete Design	Construction 2008
Rangiuru Floodgates	Completed 2002			
South Waitohu Stopbank		Design Commenced	Complete Design	Construction 2008
North Bank Repairs				Proposed for 2012/13
House Raising				
Lethbridge (02)				No budget yet
Rangiuru (22)				No budget yet
South Waitohu (06)				No budget yet
Mangapouri Stream				No budget yet
Culverts (by KCDC)	3 Culverts			No further budget
Stream widening				No budget yet
South Bank Stopbank				No budget yet
Harpers Stopbank				No budget yet
Lutz Upper and Lower Stopbank				No budget yet
Katihiku Floodgates				No budget yet
Old Coach Road Bridge Raising				Proposed for 2010/11
Seaward Extension				No budget yet
River Management				
Katihiku	Progressing			200m of Rock line
Gas Line	Progressing			300m of Rock Line
Batching/Campbells	Progressing			300m of Rock Line
Bridges	Progressing			No further budget
Ballast/Tracey	Progressing			No further budget
Chrystalls Bend	Completed 1994			
Hughes	North Bank only			No further budget
Hughes/Lutz	North Bank only			Start South Bank 2012
Taylor/Mansell	North Bank only			No further budget
Lower Gorge				Budget start 2012/13
Non-structural				
Non-structural in KCDC DP	Completed 1997	Attended update hearing		Revise hazard maps
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Achieved	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Mouth				
Chrystalls Bend	Completed 1995			
Walkway through Winstones	Completed 2004			
Walkway to Chrystalls				Construction 2008
Walkway to Rahui				
Ecological Strategy	Prepared 1999			
Friends initiatives	Ongoing Support	Ongoing Support	Ongoing Support	Ongoing Support