



Hutt FMP summary progress table

Work Area	Plan Achievements			Programme
	Completed to June 2005	Completed 2005/06	Proposed for 2006/07	Proposed in 2006/2016 LTCCP
Non-structural measures				
District Plan measures	Notified Hutt City Plan change	Completed Hutt City Plan change Commenced preparing UHCC draft plan change document	Progress with UHCC Plan change	Complete UHCC Plan change
Emergency Management Measures	Complete HRFMP projects			
Voluntary Actions	Hutt River Flood Hazard Fact sheet	On going Providing hazard information	On going Providing hazard information	On going Providing hazard information
Structural Measures				
River Mouth to Kennedy Good Bridge				
Ava to Ewen Project	Completed, Stage 1, River realignment	Completed, Stage 2, Alicetown stopbank reconstruction and commenced Stage 3, Part 1, Opahu pumping station	Complete, Opahu Pumping station and Commence, Stage 3, Part 2, Ava Rail left stopbank reconstruction and waterway upgrade	Complete Ava to Ewen project by 2010.
Boulcott/Hutt stopbank		Commenced Boulcott/Hutt stopbank feasibility study	Complete feasibility study and commence the detailed design and resource consent preparation	Complete Boulcott/Hutt stopbank by 2011
City Centre stopbank				Complete by 2016
Estuary to Ava Bridge stopbanks, Pharazyn Street stopbank and associated channel works				No budget yet (post 2016)
Kennedy Good Bridge to Silverstream Bridge				
Belmont Edge protections and Norfolk Street flood gate	Completed edge protections and commenced on Norfolk Street flood gate	Completed Norfolk Street flood gate installation		
Principal stopbanks from KGB to Pomare and associated channel works				No budget yet (post 2016) Stopbanks are in good condition and only minor works are necessary

Silverstream to Maoribank				
Whirinaki Crescent (LB)	Preliminary design and negotiations with Golf Club	Completed the detailed design and tender documents and obtained consents. Progressed with Land purchase negotiations	Complete land purchase and construction	
Ebdentown rock lining				2009/10
Principal stopbanks from Trentham to Maoribank and associated channel works				No budget yet (post 2016) Stopbanks are in good condition except for a short length upstream of the Moonshine Bridge.
Maoribank to Gemstone Drive				
Maoribank Riverbed stabilisation			Commence investigations	Complete investigations by June 2008
Bridge Road edge protections				2009/10
Akatarawa/Gemstone stopbanks				No budget yet (post 2016)
Environmental Strategy				
Ranger Service	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service
Enhancement works				
Ava to Ewen	Preparation for planting	Completed Strand Park planting and walkways		Complete 2010
Belmont	Completed planting and walkways	Completed minor landscaping at Norfolk Street		
Whirinaki Crescent			Planting and landscaping	
Boulcott/Hutt				Complete 2011
Hutt River Trail				
Estuary Bridge Underpass	Ongoing	Ongoing maintenance	Ongoing maintenance	
Planting Native Trees	9220 planted	23,000 grasses and other natives planted as part of the Ava to Ewen project		Continue planting natives